

www.bcrsd.com

## BOONE COUNTY REGIONAL SEWER DISTRICT ENGINEERING REPORT UPDATE

## 16-May-25

Project Start Date	Project Update	Projects in Design	Work-In-Progress	Active or Inactive Project	Easements Needed
10/25/2024	5/16/2025	Rocheport Trailside Pump Station (ARPA)	Topographic Survey Complete - Draft Engineering Plans under design	Active	TBD
9/1/2024	5/16/2025	Hartsburg (ARPA)	Facility Plan being developed - Cost Estimates and Preliminary Engineering Recommendations underway	Active	TBD
4/4/2017	2/13/2025	Highfield Acres Lagoon Closure & Gravity Interceptor	DDQ in progress. DNR Plan Review in Progress.	Active	0
10/21/2024	5/16/2025	Prairie Meadows SSES - Wastewater System Improvements Design	Working with RML for agreement on flow monitoring - RML to get pricing on draft plans	Active	0
7/30/2013	5/16/2025	Phenora North Sanitary Sewer Improvements (NID)	Environmental Clearance approved. DNR working on FONSI.	Active	0
10/22/2024	4/11/2025	Grone - Hardy Holding Group Connection	Third Party Review Complete- City Pre-annexation underway. Awaiting construction plans.	Active	0
2/10/2025	5/16/2025	Tradewinds Car Condos	Revised Construction Plans under review	Active	0
2/10/2025	5/16/2025	Newtown - Lot C1 (12 townhome units)	Construction Plans approved	Active	0

Issues to be aware of: Hartsburg ARPA timeframe has been evaluated. Considering an early bid package to remove sludge from the lagoon cell. Rocheport easements are being evaluated.



HARTSBURG ARPA	DEC-24	JAN-25	FEB-25	MAR-25	APRIL-25	MAY-25	JUNE-25	JULY-25	AUG-25	SEPT-25	OCT-25	NOV-25	DEC-25	JAN-26	FEB-26	MAR-26	APRIL-26	MAY-26	JUNE-26
COMMISSION																			
AWARD TO BCRSD  ENGINEER  SELECTION																			
DNR GRANT FINAL APPROVAL																			
FACILITY PLAN																			
DNR FACILITY PLAN REVIEW																			
ENGINEERING PLANS																			
DNR CONSTRUCTION PERMIT																			
BIDDING																			
AWARD		_								_	_			_					
CONSTRUCTION	_						-												
CLOSEOUT																			



ROCHEPORT ARPA	NOV-24	DEC-24	JAN-25	FEB-25	MAR-25	APRIL-25	MAY-25	JUNE-25	JULY-25	AUG-25	SEPT-25	OCT-25	NOV-25	DEC-25	JAN-26	FEB-26	MAR-26	APRIL-26	MAY-26	JUNE-26
COMMISSION AWARD TO BCRSD																				
ENGINEER SELECTION																				
ARPA CONTRACT																				
ENGINEERING PLANS																				
DNR CONSTRUCTION PERMIT																				
BIDDING																				
AWARD			_											_	_					
CONSTRUCTION																				
CLOSEOUT																				



PHENORA NORTH NID	2024	JAN-25	FEB-25	MAR-25	APRIL-25	MAY-25	JUNE-25	JULY-25	AUG-25	SEPT-25	OCT-25	NOV-25	DEC-25	JAN-26	FEB-26	MAR-26	APRIL-26	MAY-26	JUNE-26	JULY - 26
PROJECT RE- INITIATED																				
ENGINEERING PLANS & ENVIRONMENTAL CLEARANCE LETTERS																				
DNR FONSI DETERMINATION																				
DNR CONSTRUCTION PERMIT																				
BIDDING																				
AWARD																				
CONSTRUCTION																				
CLOSEOUT																				



HIGHFIELD ACRES	2017-2024	JAN-25	FEB-25	MAR-25	APRIL-25	MAY-25	JUNE-25	JULY-25	AUG-25	SEPT-25	OCT-25	NOV-25	DEC-25	JAN-26	FEB-26	MAR-26	APRIL-26	MAY-26	JUNE-26	JULY - 26
ENGINEERING PLANS																				
DDQ																				
DNR PERMIT REVIEW																				
BIDDING																				
AWARD																				
CONSTRUCTION																				
CLOSEOUT						·														