www.bcrsd.com

## BOONE COUNTY REGIONAL SEWER DISTRICT ENGINEERING REPORT UPDATE

## 14-Mar-25

Project Start Date	Project Update	Projects in Design	Work-In-Progress	Active or Inactive Project	Easements Needed
10/25/2024	2/13/2025	Rocheport Trailside Pump Station (ARPA)	Cochran Engineering Selected. Contract is in Board Packet for Consideration	Active	TBD
9/1/2024	2/13/2025	Hartsburg (ARPA)	DNR Review of Grant almost complete. Hartsburg setting up Salesforce Portal for contract management.	Active	TBD
4/4/2017	2/13/2025	Highfield Acres Lagoon Closure & Gravity Interceptor	DDQ in progress. DNR Plan Review in Progress.	Active	0
10/21/2024	2/13/2025	Prairie Meadows SSES - Wastewater System Improvements Design	Flow Monitoring Proposal forthcoming from McClure/Vandevanter	Active	0
7/30/2013	2/13/2025	Phenora North Sanitary Sewer Improvements (NID)	Environmental Clearance Letters - Only waiting on State Historic Preservation Office.	Active	0
10/22/2024	2/13/2025	Grone - Hardy Holding Group Connection	Third Party Review underway. Approved at P&Z, and for final approval from City & Commission	Active	0
2/10/2025	2/13/2025	Tradewinds Car Condos	Plat and Construction Plans being revised by Engineer per county comments prior to final review.	Active	0

Issues to be aware of: Hartsburg ARPA timeframe is tight, and will be working with Lochmueller to fine tune this schedule. SRF contract being worked out with Hartsburg & DNR.



ROCHEPORT ARPA	NOV-24	DEC-24	JAN-25	FEB-25	MAR-25	APRIL-25	MAY-25	JUNE-25	JULY-25	AUG-25	SEPT-25	ОСТ-25	NOV-25	DEC-25	JAN-26	FEB-26	MAR-26	APRIL-26	MAY-26	JUNE-26
COMMISSION																				
AWARD TO BCRSD																				
ENGINEER																				
SELECTION																				
ARPA CONTRACT																				
ENGINEERING PLANS																				
DNR CONSTRUCTION PERMIT																				
BIDDING																				
AWARD																				
CONSTRUCTION																				
CLOSEOUT																				



HARTSBURG ARPA	DEC-24	JAN-25	FEB-25	MAR-25	APRIL-25	MAY-25	JUNE-25	JULY-25	AUG-25	SEPT-25	OCT-25	NOV-25	DEC-25	JAN-26	FEB-26	MAR-26	APRIL-26	MAY-26	JUNE-26
COMMISSION																			
AWARD TO BCRSD																			<u> </u>
ENGINEER																			1
SELECTION																			<u> </u>
DNR GRANT FINAL																			1
APPROVAL																			<del>                                     </del>
FACILITY PLAN																			
DNR FACILITY PLAN																			
REVIEW																			
ENGINEERING PLANS																			
DNR CONSTRUCTION PERMIT																			
BIDDING																			
AWARD																			
CONSTRUCTION																			
CLOSEOUT																			



HIGHFIELD ACRES	2017-2024	JAN-25	FEB-25	MAR-25	APRIL-25	MAY-25	JUNE-25	JULY-25	AUG-25	SEPT-25	OCT-25	NOV-25	DEC-25	JAN-26	FEB-26	MAR-26	APRIL-26	MAY-26	JUNE-26	JULY - 26
ENGINEERING PLANS																				
DDQ																				
DNR PERMIT REVIEW																				
BIDDING																				
AWARD																				
CONSTRUCTION																				
CLOSEOUT																				



PHENORA NORTH NID	2024	JAN-25	FEB-25	MAR-25	APRIL-25	MAY-25	JUNE-25	JULY-25	AUG-25	SEPT-25	ОСТ-25	NOV-25	DEC-25	JAN-26	FEB-26	MAR-26	APRIL-26	MAY-26	JUNE-26	JULY - 26
PROJECT RE- INITIATED																				
ENGINEERING PLANS & ENVIRONMENTAL CLEARANCE LETTERS																				
DNR CONSTRUCTION PERMIT																				
BIDDING																				
AWARD																				
CONSTRUCTION																				
CLOSEOUT																				