

**BOONE COUNTY REGIONAL SEWER DISTRICT
ENGINEERING REPORT UPDATE**

14-Nov-25

Project Start Date	Project Update	Projects in Design	Work-In-Progress	Active or Inactive Project	Easements Needed
10/25/2024	11/14/2025	Rocheport Trailside Pump Station (ARPA)	Bids received. Notice of Award and bid acceptance is ready for consideration.	Active	1
9/1/2024	11/14/2025	Hartsburg (ARPA)	Sludge removal project slated to happen prior to Thanksgiving - Phase 2 project out to bid.	Active	0
4/4/2017	6/13/2025	Highfield Acres Lagoon Closure & Gravity Interceptor	DDQ being reviewed by DNR. DNR Plan Review in Progress.	Active	0
10/21/2024	11/14/2025	Prairie Meadows SSES - Wastewater System Improvements Design	Draft Plans to RML For Review - Alternative Flow Equalization project being considered.	Active	0
7/30/2013	6/13/2025	Phenora North Sanitary Sewer Improvements (NID)	Environmental Clearance approved. FONSI approved. County DDQ Underaway.	Active	0
10/22/2024	4/11/2025	Grone - Hardy Holding Group Connection	Third Party Review Complete- City Pre-annexation underway. Awaiting construction plans.	Inactive	0
10/17/2025	11/14/2025	Willow Creek East	Plans reviewed. Awaiting Engineer's response to comments and DNR permit submission	Active	0

Issues to be aware of: Hartsburg ARPA Sludge bids received. Remaining funds will determine what percentage of the SAGR system project can be completed. Phase 2 Package will allow for several alternates. Rocheport Easement has been prepared and ready for signature from Midwest Winelands. Richardson Acres/ Brown Station has been awarded \$1,000,000 grant from SRF on the draft Intended Use Plan. This will be formalized soon to move forward as a project.

[illegible]



ROCHEPORT ARPA	NOV-24	DEC-24	JAN-25	FEB-25	MAR-25	APRIL-25	MAY-25	JUNE-25	JULY-25	AUG-25	SEPT-25	OCT-25	NOV-25	DEC-25	JAN-26	FEB-26	MAR-26	APRIL-26	MAY-26	JUNE-26
COMMISSION AWARD TO BCRSD	Green	Green											Yellow							
ENGINEER SELECTION			Green										Yellow							
ARPA CONTRACT				Green	Green								Yellow							
ENGINEERING PLANS						Green	Green	Green	Green	Green			Yellow							
EASEMENT ACQUISITION										Green	Green	Green	Green							
BIDDING												Green	Green							
AWARD													Green	Green						
CONSTRUCTION													Yellow	Green	Green	Green	Green	Green	Green	
CLOSEOUT													Yellow							Green



HIGHFIELD ACRES	2017-2024	JAN-25	FEB-25	MAR-25	APRIL-25	MAY-25	JUNE-25	JULY-25	AUG-25	SEPT-25	OCT-25	NOV-25	DEC-25	JAN-26	FEB-26	MAR-26	APRIL-26	MAY-26	JUNE-26	JULY - 26
ENGINEERING PLANS	Green	Green										Yellow								
DDQ			Green	Green	Green	Green						Yellow								
DNR PERMIT REVIEW						Green	Green	Green	Green	Green	Green	Green	Green							
BIDDING												Yellow	Green	Green						
AWARD												Yellow		Green	Green					
CONSTRUCTION												Yellow			Green	Green	Green	Green	Green	
CLOSEOUT												Yellow								Green

[illegible]