



1314 North 7th Street  
Columbia, MO 65201  
p: 573-443-2774  
f: 573-499-0489  
[www.bcrsd.com](http://www.bcrsd.com)

## BOONE COUNTY REGIONAL SEWER DISTRICT PROJECT UPDATE

December 9 2025

Project Start Date	Recent Update	Projects Under Construction	Work-In-Progress	Active or Inactive Project	Number of New Units	Easements Needed
8/21/2025	10/15/2025	5087 & 5095 New Haven Rd Private Sewer (Homeowner Built)	Under Construction	Active	2 - Residential	0
2/10/2025	11/12/2025	Newtown - Lot C1 (12 Townhome Units) (Developer Built)	Under Construction	Active	12 - Residential	Easements to be platted
10/10/2025	11/12/2025	Ravenwood Plat No. 2B (Developer Built)	Under Construction	Active	10 - Residential	Easements to be platted
4/3/2023	11/12/2025	The Cedars - Plat No. 1 (Developer Built)	Under Construction	Active	15 - Residential	Easements to be platted
7/30/2024	8/11/2025	Bolli Road Sanitary Sewer Improvements (NID)	Final close-out documentation.	Active	10 - Residential	0

  

Project Start Date		Projects Awaiting Construction	Work-In-Progress	Active or Inactive Project	Number of New Units	Easements Needed
7/3/2025	7/3/2025	Bethel Baptist Church (Developer Built)	Construction Plans Approved. Awaiting Construction	Active	8 - Combination	0
2/10/2025	7/3/2025	Tradewinds Car Condos (Developer Built)	Awaiting Construction	Active	45 - Commercial	0
10/29/2024	11/1/2024	Jon Gray Sewer Exentsion (Developer/ Homeowner Built)	Construction Plans submitted for review. Waiting on easement	Active	1 - Residential	1
4/3/2017	8/26/2024	Highfield Acres Sanitary Sewer Improvements (CIP)	DDQ Submitted to DNR. Waiting on approval.	Active	0 - Decommission	0
5/14/2024	7/29/2024	Kathryn Drive Sewer Extension (Developer/ Homeowner Built)	Plans approved. Awaiting Construction	Inactive	1 - Residential	0
12/27/2022	5/5/2025	The 561 Project (Developer Built)	No Construction Schedule	Inactive	7 - Residential	Easements to be platted
3/15/2018		Lake Chateau (Developer Built)	No Construction Schedule	Inactive	0 - Treatment Rehab	0



1314 North 7th Street  
Columbia, MO 65201  
p: 573-443-2774  
f: 573-499-0489  
[www.bcrsd.com](http://www.bcrsd.com)

Privately Funded / Developer Built Projects	Concept Review	Assignment of Easements, Warranty Deed, Bill of Sale	Plan Review & Legal Documents	MDNR Approval & Construction Permit	Construction Inspection	Acceptance Testing	Facility Start-Up	As-Builts	Acceptance of Bill of Sale
Bethel Baptist Church									
Tradewinds Car Condos									
Newtown - Lot C1									
The Cedars Plat No. 1									
The 561 Project									
Lake Chateau									
5087 & 5095 New Haven Rd Private Sewer									
Ravenwood Plat No 2B									

Progress Notes	
Bethel Baptist Church	Awaiting Construction.
Tradewinds Car Condos	Awaiting Construction.
Newtown - Lot C1	Under Construction.
The Cedars Plat No. 1	Under Construction.
The 561 Project	Property Sold. Engineer reviewing plans.
Lake Chateau	Awaiting Construction.
5087 & 5095 New Haven Rd Private Sewer	Under Construction.
Ravenwood Plat No 2B	Under Construction.



1314 North 7th Street  
Columbia, MO 65201  
p: 573-443-2774  
f: 573-499-0489  
[www.bcrsd.com](http://www.bcrsd.com)

Capital Improvement Projects	Engineer Selection	Preliminary Design Concept Plans	Easement Acquisition	Final Plan Review	MDNR Approval & Construction Permit	Close Construction Loan	Preconstruction Meeting	Notice to Proceed	Construction Inspection	Substantial Completion	Final Completion	Facility Start-Up	Notice of Completion to MDNR
Highfield Acres													
Waters Edge													

Progress Notes	
Highfield Acres	Construction Permit Application approved by DNR. DDQ has been approved. Waiting on Construction Permit.
Waters Edge	Easement Acquisition Agreement.



1314 North 7th Street  
Columbia, MO 65201  
p: 573-443-2774  
f: 573-499-0489  
[www.bcrsd.com](http://www.bcrsd.com)

Neighborhood Improvement District Projects	Concept Evaluation Approval by Boone County	Petition Presented to Property Owners	Petition Returned by Property Owners	County Commission Forms NID	Public Hearings on NID	County Commission Order to Proceed with NID	Start Consulting Engineer on Design	Receive Design & Easement Legal Descriptions from Engineer	Complete Easement Acquisition	Advertise for Construction Bids	Close Financing	Award Construction Contract	Construction Inspection	Final Costs Certified by County Auditor	Order Special Assessments
Bolli Road NID															

Progress Notes	
Bolli Road NID	Final close-out docs.