



1314 North 7th Street
 Columbia, MO 65201
 p: 573-443-2774
 f: 573-499-0489
www.bcrsd.com

**BOONE COUNTY REGIONAL SEWER DISTRICT
 ENGINEERING REPORT UPDATE**

11-Apr-25

Project Start Date	Project Update	Projects in Design	Work-In-Progress	Active or Inactive Project	Easements Needed
10/25/2024	4/11/2025	Rocheport Trailside Pump Station (ARPA)	Cochran Engineering Performing Topographic Survey.	Active	TBD
9/1/2024	4/11/2025	Hartsburg (ARPA)	Contract between Hartsburg and Lochmueller approved by DNR. Final grant approval in process.	Active	TBD
4/4/2017	2/13/2025	Highfield Acres Lagoon Closure & Gravity Interceptor	DDQ in progress. DNR Plan Review in Progress.	Active	0
10/21/2024	3/13/2025	Prairie Meadows SSES - Wastewater System Improvements Design	Flow Monitoring Proposal forthcoming from McClure/Vandevanter	Active	0
7/30/2013	2/13/2025	Phenora North Sanitary Sewer Improvements (NID)	Environmental Clearance Letters - Only waiting on State Historic Preservation Office.	Active	0
10/22/2024	4/11/2025	Grone - Hardy Holding Group Connection	Third Party Review Complete- City Pre-annexation underway. Awaiting construction plans.	Active	0
2/10/2025	2/13/2025	Tradewinds Car Condos	Plat and Construction Plans being revised by Engineer per county comments prior to final review.	Active	0
2/10/2025	4/11/2025	Newtown - Lot C1 (12 townhome units)	Construction Plans received and under review	Active	0

Issues to be aware of: Hartsburg ARPA timeframe is tight, and will be working with Lochmueller to fine tune this schedule. SRF contract approved and design commencing.



1314 North 7th Street
 Columbia, MO 65201
 p: 573-443-2774
 f: 573-499-0489
www.bcrsd.com

PHENORA NORTH NID	2024	JAN-25	FEB-25	MAR-25	APRIL-25	MAY-25	JUNE-25	JULY-25	AUG-25	SEPT-25	OCT-25	NOV-25	DEC-25	JAN-26	FEB-26	MAR-26	APRIL-26	MAY-26	JUNE-26	JULY - 26
PROJECT RE-INITIATED	Green				Yellow															
ENGINEERING PLANS & ENVIRONMENTAL CLEARANCE LETTERS		Green	Green	Green	Green															
DNR CONSTRUCTION PERMIT					Yellow	Green	Green													
BIDDING					Yellow			Green	Green											
AWARD					Yellow					Green	Green									
CONSTRUCTION					Yellow							Green	Green	Green	Green	Green	Green	Green	Green	
CLOSEOUT					Yellow														Green	Green

