www.bcrsd.com

## BOONE COUNTY REGIONAL SEWER DISTRICT ENGINEERING REPORT UPDATE

## 3-Jul-25

Project Start Date	Project Update	Projects in Design	Work-In-Progress	Active or Inactive Project	Easements Needed
10/25/2024	7/3/2025	Rocheport Trailside Pump Station (ARPA)	30% Plans Complete. Negotiating Easement with Midwest Winelands	Active	1
9/1/2024	7/3/2025	Hartsburg (ARPA)	Facility Plan Complete and Under DNR Review. Lochmueller working on Sludge Removal Plan & Topo	Active	TBD
4/4/2017	6/13/2025	Highfield Acres Lagoon Closure & Gravity Interceptor	DDQ being reviewed by DNR. DNR Plan Review in Progress.	Active	0
10/21/2024	6/13/2025	Prairie Meadows SSES - Wastewater System Improvements Design	Draft Plans to RML For Review	Active	0
7/30/2013	6/13/2025	Phenora North Sanitary Sewer Improvements (NID)	Environmental Clearance approved. DNR working on FONSI. County DDQ Underaway.	Active	0
10/22/2024	4/11/2025	Grone - Hardy Holding Group Connection	Third Party Review Complete- City Pre-annexation underway. Awaiting construction plans.	Active	0

Issues to be aware of: Hartsburg ARPA timeframe has been evaluated. Early bid package to remove sludge from the lagoon cell. Rocheport easements are being evaluated. It appears one will be needed to do the full scope of the project.



HARTSBURG ARPA	DEC-24	JAN-25	FEB-25	MAR-25	APRIL-25	MAY-25	JUNE-25	JULY-25	AUG-25	SEPT-25	OCT-25	NOV-25	DEC-25	JAN-26	FEB-26	MAR-26	APRIL-26	MAY-26	JUNE-26
COMMISSION																			
AWARD TO BCRSD																			
ENGINEER SELECTION																			
DNR GRANT FINAL APPROVAL																			
FACILITY PLAN																			
DNR FACILITY PLAN REVIEW																			
ENGINEERING PLANS																			
DNR CONSTRUCTION PERMIT																			
BIDDING																			
AWARD																			
CONSTRUCTION																			
CLOSEOUT																			



ROCHEPORT ARPA	NOV-24	DEC-24	JAN-25	FEB-25	MAR-25	APRIL-25	MAY-25	JUNE-25	JULY-25	AUG-25	SEPT-25	OCT-25	NOV-25	DEC-25	JAN-26	FEB-26	MAR-26	APRIL-26	MAY-26	JUNE-26
COMMISSION AWARD TO BCRSD																				
ENGINEER SELECTION																				
ARPA CONTRACT																				
ENGINEERING PLANS																				
DNR CONSTRUCTION PERMIT																				
BIDDING																				
AWARD																				
CONSTRUCTION																				
CLOSEOUT																				



PHENORA NORTH NID	2024	JAN-25	FEB-25	MAR-25	APRIL-25	MAY-25	JUNE-25	JULY-25	AUG-25	SEPT-25	OCT-25	NOV-25	DEC-25	JAN-26	FEB-26	MAR-26	APRIL-26	MAY-26	JUNE-26	JULY - 26
PROJECT RE- INITIATED																				
ENGINEERING PLANS & ENVIRONMENTAL CLEARANCE LETTERS																				
DNR FONSI DETERMINATION																				
DNR CONSTRUCTION PERMIT																				
BIDDING																				
AWARD																				
CONSTRUCTION																				
CLOSEOUT																				



HIGHFIELD ACRES	2017-2024	JAN-25	FEB-25	MAR-25	APRIL-25	MAY-25	JUNE-25	JULY-25	AUG-25	SEPT-25	OCT-25	NOV-25	DEC-25	JAN-26	FEB-26	MAR-26	APRIL-26	MAY-26	JUNE-26	JULY - 26
ENGINEERING PLANS																				
DDQ																				
DNR PERMIT REVIEW																				
BIDDING																				
AWARD																				
CONSTRUCTION																				
CLOSEOUT																				