www.bcrsd.com

BOONE COUNTY REGIONAL SEWER DISTRICT ENGINEERING REPORT UPDATE

15-Sep-25

Project Start Date	Project Update	Projects in Design	Work-In-Progress	Active or Inactive Project	Easements Needed
10/25/2024	10/17/2025	Rocheport Trailside Pump Station (ARPA)	Plans nearing completion - Advertisement for Bid a consideration item.	Active	1
9/1/2024	10/17/2025	Hartsburg (ARPA)	Sludge Contract for consideration - Advertisement for Bid on Phase 2 a consideration item.	Active	0
4/4/2017	6/13/2025	Highfield Acres Lagoon Closure & Gravity Interceptor	DDQ being reviewed by DNR. DNR Plan Review in Progress.	Active	0
10/21/2024	6/13/2025	Prairie Meadows SSES - Wastewater System Improvements Design	Draft Plans to RML For Review	Active	0
7/30/2013	6/13/2025	Phenora North Sanitary Sewer Improvements (NID)	Environmental Clearance approved. FONSI approved. County DDQ Underaway.	Active	0
10/22/2024	4/11/2025	Grone - Hardy Holding Group Connection	Third Party Review Complete- City Pre-annexation underway. Awaiting construction plans.	Active	0
10/17/2025	10/17/2025	Willow Creek East	Plans to be submitted in October for Review	Active	0

Issues to be aware of: Hartsburg ARPA Sludge bids received. Remaining funds will determine what percentage of the SAGR system project can be completed. Phase 2 Package will allow for several alternates. Rocheport Easement has been prepared and ready for signature from Midwest Winelands. Richardson Acres/ Brown Station has been awarded \$1,000,000 grant from SRF on the draft Intended Use Plan. This will be formalized soon to move forward as a project.



HARTSBURG ARPA	DEC-24	JAN-25	FEB-25	MAR-25	APRIL-25	MAY-25	JUNE-25	JULY-25	AUG-25	SEPT-25	OCT-25	NOV-25	DEC-25	JAN-26	FEB-26	MAR-26	APRIL-26	MAY-26	JUNE-26
COMMISSION AWARD TO BCRSD																			
ENGINEER SELECTION																			
DNR GRANT FINAL APPROVAL																			
FACILITY PLAN																			
DNR FACILITY PLAN REVIEW																			
ENGINEERING PLANS																			
DNR CONSTRUCTION PERMIT																			
BIDDING																			
AWARD																			
CONSTRUCTION																			
CLOSEOUT																			



ROCHEPORT ARPA	NOV-24	DEC-24	JAN-25	FEB-25	MAR-25	APRIL-25	MAY-25	JUNE-25	JULY-25	AUG-25	SEPT-25	OCT-25	NOV-25	DEC-25	JAN-26	FEB-26	MAR-26	APRIL-26	MAY-26	JUNE-26
COMMISSION AWARD TO BCRSD																				
ENGINEER SELECTION																				
ARPA CONTRACT																				
ENGINEERING PLANS																				
EASEMENT ACQUISITION																				
BIDDING																				
AWARD																				
CONSTRUCTION																				
CLOSEOUT																				



PHENORA NORTH NID	2024	JAN-25	FEB-25	MAR-25	APRIL-25	MAY-25	JUNE-25	JULY-25	AUG-25	SEPT-25	OCT-25	NOV-25	DEC-25	JAN-26	FEB-26	MAR-26	APRIL-26	MAY-26	JUNE-26	JULY - 26
PROJECT RE- INITIATED																				
ENGINEERING PLANS & ENVIRONMENTAL CLEARANCE LETTERS																				
DNR FONSI DETERMINATION																				
DNR CONSTRUCTION PERMIT																				
BIDDING																				
AWARD																				
CONSTRUCTION																				
CLOSEOUT																				



HIGHFIELD ACRES	2017-2024	JAN-25	FEB-25	MAR-25	APRIL-25	MAY-25	JUNE-25	JULY-25	AUG-25	SEPT-25	OCT-25	NOV-25	DEC-25	JAN-26	FEB-26	MAR-26	APRIL-26	MAY-26	JUNE-26	JULY - 26
ENGINEERING PLANS																				
DDQ																				
DNR PERMIT REVIEW																				
BIDDING																				
AWARD																				
CONSTRUCTION																				
CLOSEOUT																				