



1314 North 7th Street
 Columbia, MO 65201
 p: 573-443-2774
 f: 573-499-0489
www.bcrsd.com

**BOONE COUNTY REGIONAL SEWER DISTRICT
 ENGINEERING REPORT UPDATE**

13-Mar-26

Project Start Date	Project Update	Projects in Design	Work-In-Progress	Active or Inactive Project	Easements Needed
4/4/2017	3/13/2026	Highfield Acres Lagoon Closure & Gravity Interceptor	Bids Received - Resolution for Consideration	Active	0
10/21/2024	3/13/2026	Prairie Meadows SSES - Wastewater System Improvements Design	Agreement for Consideration for Flow Equalization Project	Active	0
7/30/2013	1/16/2026	Phenora North Sanitary Sewer Improvements (NID)	Environmental Clearance approved. FONSI approved. County DDQ Under Review. Construction Permit in Process	Active	0
1/1/2026	3/13/2026	Brown Station / Richardson Acres	RFQ for Engineering advertised	Active	TBD
1/1/2026	3/13/2026	Les Bourgeois	Agreement for a Developer Funded Regional No-Discharge Drip Irrigation Treatment Solution for this Area is for Consideration	Active	0

Issues to be aware of: Richardson Acres/ Brown Station has been awarded \$1,000,000 grant from SRF on the draft Intended Use Plan.



1314 North 7th Street
 Columbia, MO 65201
 p: 573-443-2774
 f: 573-499-0489
www.bcrsd.com

ROCHEPORT ARPA	NOV-24	DEC-24	JAN-25	FEB-25	MAR-25	APRIL-25	MAY-25	JUNE-25	JULY-25	AUG-25	SEPT-25	OCT-25	NOV-25	DEC-25	JAN-26	FEB-26	MAR-26	APRIL-26	MAY-26	JUNE-26
COMMISSION AWARD TO BCRSD	Green	Green															Yellow			
ENGINEER SELECTION			Green														Yellow			
ARPA CONTRACT				Green	Green												Yellow			
ENGINEERING PLANS						Green	Green	Green	Green	Green							Yellow			
EASEMENT ACQUISITION										Green	Green	Green	Green				Yellow			
BIDDING												Green	Green				Yellow			
AWARD													Green	Green			Yellow			
CONSTRUCTION														Green	Green	Green	Green	Green	Green	Green
CLOSEOUT																	Yellow			Green



1314 North 7th Street
 Columbia, MO 65201
 p: 573-443-2774
 f: 573-499-0489
www.bcrsd.com

HARTSBURG ARPA	DEC-24	JAN-25	FEB-25	MAR-25	APRIL-25	MAY-25	JUNE-25	JULY-25	AUG-25	SEPT-25	OCT-25	NOV-25	DEC-25	JAN-26	FEB-26	MAR-26	APRIL-26	MAY-26	JUNE-26
COMMISSION AWARD TO BCRSD	Green															Yellow			
ENGINEER SELECTION		Green														Yellow			
DNR GRANT FINAL APPROVAL			Green	Green												Yellow			
FACILITY PLAN					Green	Green										Yellow			
DNR FACILITY PLAN REVIEW							Green	Green								Yellow			
ENGINEERING PLANS								Green	Green							Yellow			
DNR CONSTRUCTION PERMIT									Green	Green	Green	Green	Green			Yellow			
BIDDING									Green			Green				Yellow			
AWARD											Green	Green	Green			Yellow			
CONSTRUCTION												Green	Green	Green	Green	Green	Green	Green	
CLOSEOUT																Yellow			Green