



1314 North 7th Street
 Columbia, MO 65201
 p: 573-443-2774
 f: 573-499-0489
www.bcrsd.com

**BOONE COUNTY REGIONAL SEWER DISTRICT
 ENGINEERING REPORT UPDATE**

15-May-26

Project Start Date	Project Update	Projects in Design	Work-In-Progress	Active or Inactive Project	Easements Needed
10/21/2024	5/15/2026	Prairie Meadows SSES - Wastewater System Improvements Design	Plans Received from Engineer - In review	Active	0
7/30/2013	1/16/2026	Phenora North Sanitary Sewer Improvements (NID)	Environmental Clearance approved. FONSI approved. County DDQ Under Review. Construction Permit in Process	Active	0
1/1/2026	5/15/2026	Brown Station / Richardson Acres	RFQ results recieved May 1st. Recommendation for Award is Cochran Engineering	Active	TBD
1/1/2026	5/15/2026	Les Bourgeois	In Design by Developers' Engineer	Active	0
4/17/2026	5/15/2026	Spencer Hills Plat 4	Plans Approved by DNR	Active	0

Issues to be aware of: Richardson Acres/ Brown Station has been awarded \$1,000,000 grant from SRF on the draft Intended Use Plan.



1314 North 7th Street
 Columbia, MO 65201
 p: 573-443-2774
 f: 573-499-0489
www.bcrsd.com

HARTSBURG ARPA	DEC-24	JAN-25	FEB-25	MAR-25	APRIL-25	MAY-25	JUNE-25	JULY-25	AUG-25	SEPT-25	OCT-25	NOV-25	DEC-25	JAN-26	FEB-26	MAR-26	APRIL-26	MAY-26	JUNE-26	
COMMISSION AWARD TO BCRSD	Green																	Yellow		
ENGINEER SELECTION		Green																	Yellow	
DNR GRANT FINAL APPROVAL			Green	Green															Yellow	
FACILITY PLAN					Green	Green													Yellow	
DNR FACILITY PLAN REVIEW							Green	Green											Yellow	
ENGINEERING PLANS								Green	Green										Yellow	
DNR CONSTRUCTION PERMIT									Green	Green	Green	Green	Green						Yellow	
BIDDING									Green			Green							Yellow	
AWARD											Green	Green	Green						Yellow	
CONSTRUCTION												Green	Green	Green	Green	Green	Green	Green	Green	
CLOSEOUT																			Yellow	Green



1314 North 7th Street
 Columbia, MO 65201
 p: 573-443-2774
 f: 573-499-0489
www.bcrsd.com

ROCHEPORT ARPA	NOV-24	DEC-24	JAN-25	FEB-25	MAR-25	APRIL-25	MAY-25	JUNE-25	JULY-25	AUG-25	SEPT-25	OCT-25	NOV-25	DEC-25	JAN-26	FEB-26	MAR-26	APRIL-26	MAY-26	JUNE-26
COMMISSION AWARD TO BCRSD	Green	Green																	Yellow	
ENGINEER SELECTION			Green																Yellow	
ARPA CONTRACT				Green	Green														Yellow	
ENGINEERING PLANS						Green	Green	Green	Green	Green									Yellow	
EASEMENT ACQUISITION										Green	Green	Green	Green						Yellow	
BIDDING												Green	Green						Yellow	
AWARD													Green	Green					Yellow	
CONSTRUCTION														Green	Green	Green	Green	Green	Green	Green
CLOSEOUT																			Yellow	Green