

**BOONE COUNTY REGIONAL SEWER DISTRICT
ENGINEERING REPORT UPDATE**

Tuesday, July 21, 2026

Project Start Date	Project Update	Projects in Design	Work-In-Progress	Active or Inactive Project	Easements Needed
10/21/2024	6/12/2026	Prairie Meadows SSES - Wastewater System Improvements Design	Plans Received from Engineer - In BCRSD Review, Geohydrologic Evaluation ongoing	Active	0
7/30/2013	8/14/2026	Phenora North Sanitary Sewer Improvements (NID)	FNSI, Construction Permit & DDQ DNR Approved. 7/15/26 Apparent Low Bid: Sublett Trucking & Excavation \$322,422.74, Recommendation of Award ready for BOT.	Active	0
1/1/2026	8/14/2026	Brown Station / Richardson Acres	RFQs received 5/1/26. Cochran Selected at 5/19/26 BOT Meeting. Agreement Executed 7/22/26.	Active	TBD
1/1/2026	8/14/2026	Les Bourgeois	In Design by Developer's Engineer. Meeting planned for week of the 17th.	Active	0
4/17/2026	6/12/2026	Spencer Hills Plat 4	Plans Approved by DNR	Active	0

Issues to be aware of: Richardson Acres/ Brown Station has been awarded \$1,000,000 grant from SRF on the draft Intended Use Plan.