

**Boone County Regional Sewer District
Operations and Maintenance Report
Jason Horton
February 2025**

Line Maintenance –

- None to report

District main blockage – 1- Lake of the woods (grease caught in sag) added to 3 month list until repaired

Pumps pulled for service – South Rt K EQ lift station. New pump ordered \$4200 awaiting crane license to install

Pressure Service Calls - 24	Woodland - 2	Hillcreek -4
	Brookfield - 2	Creasy Springs -1
	Deerfield - 0	Nursery -1
	Kinkade - 2	Toalson -1
	Richardson - 0	Bonne Femme - 0
	Quarter Mile- 0	County Downes - 1

Private Gravity Service Calls - 9 - Private problem service calls.
1 odor complaint caused by turning air on in digester at south rt k

Contract Service Calls -0

WWTP / Lift Station Alarm Calls – 0

MO DNR Inspections – 3- Quarter Mile, Sunnyslope, Richardson Acres

MO One Calls – Received 269, Located 85

Sludge – No sludge hauled or disposed of

Crane Truck - Arrived in March

NPDES Permits – We currently have 3 Expired NPDES Permits.

American Outdoor Brands, Eagle Knoll and Twin Lakes.

Ashland and Hartsburg are also expired.

On Going and Planned Activities – Haul and process sludge. Routine line maintenance CDL Licenses, Operator Training

New Construction – Rollingwood Lift Station awaiting final grade work and seeding.

1525 linear ft of 2 in force main installed for Hinton Rd extension

Contract Operations;

Sturgeon – Twice weekly visits to check lagoon and lift stations.

Have ordered a new pump and control panel for the South lift station.

Ashland – One employee assigned full time.

Hartsburg – Twice weekly visits to check lift station and lagoon monitoring.

BOONE COUNTY REGIONAL SEWER DISTRICT - SEWER MAINTENANCE SUMMARY

FISCAL YEAR 2025	Public Gravity Main Calls	WRF & PUMP STATION ALARM	Private Problem Service Calls	CONTRACT & emergency locates	Pressure Service Calls	TOTAL LABOR / MATERIALS COST	AVERAGE COST / CALL	STEP PUMP REPLACEMENT	GRINDER PUMP REPLACEMENT	SEWER MAIN CLEANED BY FLUSHING and root saw	CCTV INSPECTION	Pressure Sewer Repairs	Sewer Main replacement-footage	Sewer Main - New Construction including force main	CIPP Projects completed -footage	MANHOLE ADJUSTED or REPAIRED	MANHOLES RELINED and NEW MANHOLE CONSTRUCTION	Dry Tons of Sludge Disposed	Gallons of Sludge Processed or Disposed	ONE CALL LOCATES - Received/Performed
JANUARY	5	1	7	1	24	\$14,907	\$403	6	2	15,000	0	0	0	0	0	0	0	7	0	246/84
FEBRUARY	10	1	9	1	16	\$6,984	\$436	0	3	0	350	0	0	1,525	0	0	0	0	0	269/85
MARCH																				
APRIL																				
MAY																				
JUNE																				
JULY																				
AUGUST																				
SEPTEMBER																				
OCTOBER																				
NOVEMBER																				
DECEMBER																				
TOTAL																				
Monthly Avg																				